

Master parcel	Valuation Type	Valuation Completed Date	Town Approved Valuation Date	Offer Package to Landowner Date	Option Signed Date	Refusal Date	Acceptance Package sent to the Town	Comments
001	AA	3/9/2022	3/15/2022	3/25/2022		NA		7/19/2022 - requested design changes have been completed. Waiting on Dominion to approve the requested underground electric service for Parcel 002.
002	AA	3/9/2022	3/15/2022	3/25/2022				7/19/2022 - requested design changes have been completed. Waiting on Dominion to approve the requested underground electric service for Parcel 002.
003	BAR	12/29/2021	1/4/2022	1/14/2022	6/6/2022	NA	6/8/2022	Acceptance Package sent to the Town
004	BAR	10/7/2021	10/20/2021	10/22/2021	12/22/2021	NA	1/14/2022	Acceptance Package sent to the Town
005	BAR	10/7/2021	10/20/2021	10/22/2021	12/22/2021	NA	1/14/2022	Acceptance Package sent to the Town
006	BAR	8/19/2021	10/20/2021	10/22/2021	11/10/2021	NA	11/18/2021	Acceptance Package sent to the Town
007	BAR	8/19/2021	10/20/2021	10/22/2021	11/18/2021	NA	11/18/2021	Donation Package sent to the Town
008	BAR	8/20/2021	10/20/2021	7/12/2022	7/12/2022	NA	7/14/2022	Acceptance Package sent to the Town
009	BAR	8/19/2021	10/20/2021	10/22/2021	11/20/2021	NA	11/22/2021	Acceptance Package sent to the Town
010	BAR	11/2/2021	11/5/2021	11/30/2021				7/19/2022 - Town and Clark Nexsen finalizing the design based on the meeting with the landowners.
011	BAR	11/2/2021	11/5/2021	11/22/2021	2/14/2022	NA	2/19/2022	Acceptance Package sent to the Town
012	BAR	8/19/2021	10/20/2021	10/22/2021	2/26/2022	NA	2/28/2022	Acceptance Package sent to the Town
013	BAR	8/9/2021	10/20/2021	10/22/2021	11/6/2021	NA	11/11/2021	Acceptance Package sent to the Town
014	BAR	8/19/2021	10/20/2021	10/22/2021	2/25/2022	NA	2/28/2022	Acceptance Package sent to the Town
015	BAR	8/20/2021	10/20/2021	10/22/2021	2/25/2022	NA	2/28/2022	Acceptance Package sent to the Town
016	BAR	8/20/2021	10/20/2021	10/22/2021	11/1/2021	NA	11/4/2021	Acceptance Package sent to the Town
017	BAR	8/20/2021	10/20/2021	10/22/2021	1/17/2022	NA	1/18/2022	Acceptance Package sent to the Town
018	BAR	8/20/2021	10/20/2021	10/22/2021	6/6/2022	NA	6/8/2022	Acceptance Package sent to the Town
019	BAR	8/20/2021	10/20/2021	10/22/2021	12/22/2021	NA	1/11/2022	Acceptance Package sent to the Town
020	BAR	8/20/2021	10/20/2021	7/12/2022	7/18/2022	NA	7/20/2022	Acceptance Package sent to the Town
021	BAR	11/2/2021	11/5/2021	12/15/2021	2/25/2022	NA	2/28/2022	Acceptance Package sent to the Town
022	BAR	8/20/2021	10/20/2021	10/22/2021	11/1/2021	NA	11/4/2021	Acceptance Package sent to the Town
023	BAR	8/20/2021	10/20/2021	10/22/2021	1/5/2022	NA	1/11/2022	Acceptance Package sent to the Town
024		10/27/2021		12/13/2021	2/22/2022	NA	2/28/2022	Acceptance Package sent to the Town
025	BAR	9/22/2021	10/20/2021	10/22/2021	12/15/2021	NA	12/17/2021	Acceptance Package sent to the Town

026	BAR	8/20/2021	10/20/2021	10/22/2021	12/9/2021	NA	12/10/2021	Acceptance Package sent to the Town
027	BAR	10/28/2021	11/5/2021	11/10/2021	7/12/2022	NA	7/14/2022	Acceptance Package sent to the Town
028	BAR	10/27/2021	11/5/2021	11/5/2021	11/24/2021	NA	11/29/2021	Acceptance Package sent to the Town
029	BAR	10/27/2021	11/5/2021	11/9/2021	1/7/2022	NA	1/11/2022	Acceptance Package sent to the Town
030	BAR	11/2/2021	11/5/2021	11/19/2021	1/11/2022	NA	1/14/2022	Acceptance Package sent to the Town
031	BAR	11/1/2021	11/5/2021	11/19/2021	12/9/2021	NA	12/10/2021	Acceptance Package sent to the Town
032	AA	3/9/2022	3/15/2022	3/25/2022				7/19/2022 - requested design changes have been completed. Waiting on Dominion to approve the requested underground electric service for Parcel 002.

Parcel Summary	
Total # of Parcels	32
Offers Made	32
Option Signed	28
Offers Pending	0
In Negotiations	4
Pages sent to Town	28